Bruhat Bengaluru
Mahanagara Palike

BRUHAT BANGALORE MAHANAGARA PALIKE
YELAHANKA ZONE

1st &FINAL E-BILL

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Modified Cost RS :- 31.41 Lakh's

Agency:-Sri.H S Palaksha Murthy,No.703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

JOB CODE NO:-003-21-000028

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

1st &FINAL E-BILL

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri.H S Palaksha Murthy,No.703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Measurements Taken On:-

S.No	Description of work	Unit	No.	Measurements L	B	D	Qty	Rate	Amount
1	KSRRB M200-15.2 Dismantling of existing Structures like culverts,bridges,retaining walls and other structure comprising of masanry,cement concrete,wood work,steel work,including T&P and scaffolding wherever necessary,sorting the dismantled material,disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications.iii)Dismantling Stone Masanry,B.Rubble stone masanry in cement mortar MORTH Specification No.202								
		Cum							
		Quantity Vide E-Bill					4.32		
							4.32	275.00	1188.00
2	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) MORTH Specification No. 305								
		Cum							
		Quantity Vide E-Bill					58.00		
							58.00	300.00	17399.00
3	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the exavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. Specification No. KBS 2.1(b) / 2.3.5								
		Cum							
		Quantity Vide E-Bill					146.82		
		Limited To Schedule 'B' Qty					132.77		
		A)Up to125% of quantity					108.40	466.51	50570.00
		B)Above 125% of quantity					24.37	508.44	12391.00
4	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications.								
		Cum							
		Quantity Vide E-Bill					8.57		
							8.57	1575.00	13495.00
5	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications.Specification No. KBS 4.1, 4.2								
		Cum							
		Quantity Vide E-Bill					28.41		
							28.41		
		A)Up to125% of quantity					15.46	2700.00	41749.00
		B)Above 125% of quantity						2700.00	80280.00

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

6	Providing and laying in position plain cement concrete of Mix M15 with Cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curingcomplete as per specifications.								
	Coping Concrete:- Long Walls	cum	2	10.05	0.40	0.12	0.96		
	Short Walls		2	5.85	0.40	0.12	0.56		
			1	2.00	0.40	0.12	0.10		
	Staire Case Wall		1	3.50	0.40	0.12	0.17		
			1	1.90	0.40	0.12	0.09		
	Toilet Partition Walls		1	2.85	0.40	0.12	0.14		
			3	0.90	0.40	0.12	0.13		
	Flooring:-		1	6.00	2.40	0.12	1.73		
			1	6.00	3.20	0.12	2.30		
			1	6.00	3.10	0.12	2.23		
	Portica		1	9.40	1.80	0.12	2.03		
	Toilet Block Area		1	6.00	1.80	0.12	1.30		
			1	1.80	1.20	0.12	0.26		
	Flagging Concrete -Right Side		1	7.80	0.60	0.10	0.47		
	Back Side		1	10.80	0.90	0.10	0.97		
	Front		1	11.40	4.80	0.10	5.47		
	Sump		1	1.65	1.65	0.12	0.33		
	Compound Wall -Coping Concrete		1	11.00	0.40	0.12	0.53		
			1	0.75	0.40	0.12	0.04		
							19.80		
	(-)Flooring Area,Sump		1	2.40	2.40	0.12	0.69		
							19.11		
		A)Up to125% of quantity					13.46	2200.00	29618.00
		B)Above 125% of quantity					5.65	6703.36	37851.00
7	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerddressed in courses not less than 20 cms high, bond stones at 2m apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5.1.13								
		Cum							
		Quantity Vide E-Bill					28.50		
							28.50		
		A)Up to125% of quantity					16.74	2800.00	46865.00
		B)Above 125% of quantity					11.76	5204.42	61201.00
8	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Specification. No. KBS 2.9,								
		Cum							
		Quantity Vide E-Bill					78.12		
							78.12		
		A)Up to125% of quantity					24.41	208.84	5098.00
		B)Above 125% of quantity					53.70	227.61	12224.00
9	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge								
		Cum							
		Quantity Vide E-Bill					73.02		
		Limited To Sch. Item Quantity					58.39	93.51	5460.00

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yak. Zn)
Yelahanka, Bangalore

	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2,			
	Sqm			
	Quantity Vide E-Bill	39.60		
		39.60	268.06	10615.18
11	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for vertical surface such as walls at any thickness , including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2,			
	Sqm			
	Quantity Vide E-Bill	38.88		
		38.88	371.96	14461.80
12	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc. and Removal of form Work for columns, pillars, piers, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton. Specification No. KBS 4.6.2,			
	Sqm			
	Quantity Vide E-Bill	94.62		
		94.62	473.78	44829.00
13	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaitons for heights more than 3.50m from ground level. - 0 to 5 mtrs.Specification No. KBS 4.6.2			
	Sqm			
	Quantity Vide E-Bill	81.89		
		81.89	415.60	34032.45
14	KSRB 4-6.9 : Providing and removing centering, shuttering, strutting, propping etc , for edges of slabs and breaks in floors including cost of all materials,labour complete as per specifications. Specifications No. KBS 4.6.2,			
	Sqm			
	Quantity Vide E-Bill	7.44		
		7.44	784.45	5836.00
15	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons.Specification No. KBS 4.6.2,			
	Sqm			
	Quantity Vide E-Bill	50.85		
		50.85	418.72	21291.91
16	KSRB 4-6.11 :Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton. Specification No. KBS 4.6.2,			
	Sqm			
	Quantity Vide E-Bill	9.42		
		9.42	540.28	5089.44
17	KSRB 4-6.10 :Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc. , including edges including cost of all materials, labour complete as per specificaiton. Specification No. KBS 4.6.2			
	Sqm			
	Quantity Vide E-Bill	3.24		
	Limited To Schedule 'B' Qty	3.12	325.60	1015.87

Assistant Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

18	KSRB 4.2.1 : Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6,								
	Footings:-	Cum	8	3.40	2.10	0.45	25.70		
	Plinth Beam Level,Columns:-		8	0.45	0.30	1.65	1.78		
	Plinth Beam:- Long Walls		2	9.90	0.30	0.45	2.67		
	Short Walls		4	6.20	0.30	0.45	3.35		
	Sump:-Bottom Slab		1	2.20	2.20	0.20	0.97		
	Side Walls		2	2.10	0.20	2.10	1.76		
			2	1.65	0.20	2.10	1.39		
							37.63		
		Limited To Schedule 'B' Qty					36.56	3030.00	110777.00
19	KSRB 4.2.8 : Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications. No. KBS 4.1, 4.6,								
	Columns upto Lintel beam bottom:-	Cum	8	0.45	0.30	2.10	2.27		
	Columns upto Lintel to beam bottom:-		8	0.45	0.30	0.40	0.43		
	Lintel Beam:- Long Walls		2	9.80	0.20	0.20	0.78		
	Short Walls		2	6.20	0.20	0.20	0.50		
	Toilet Block Partition walls		1	2.85	0.20	0.20	0.11		
			3	1.05	0.20	0.20	0.13		
	Staircase:-First Flight		1	3.70	1.00	0.15	0.56		
	Steps	0.50	13	1.00	0.25	0.15	0.24		
	Landing		1	2.00	1.30	0.15	0.39		
	Second flight		1	1.80	0.90	0.15	0.24		
	Steps	0.50	6	0.90	0.25	0.15	0.10		
							5.75	5000.00	28768.00
20	KSRB 4.2.8 : Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications. No. KBS 4.1, 4.6,								
	Temple surrounding	Cum	1	10.40	4.90	0.12	6.12		
							6.12	6280.76	38408.00
21	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for R.C.C works laid in 15 cms thick layers and well compacted including vibrating, curing, etc for all super Structure works with all lead and Lift etc., complete (exclusive of cost of steel and fabrication charges) Ready mixed cement for concrete with M-25.								
	Tie Beam:- Long Walls	Cum	2	9.90	0.20	0.30	1.19		
	Short Walls		4	5.90	0.20	0.30	1.42		
	Portica Beams		3	2.00	0.20	0.30	0.36		
	Ground Floor Roof		1	8.60	7.50	0.15	9.68		
			1	6.60	4.20	0.15	4.16		
			1	1.05	0.90	0.15	0.14		
	Sump Cover Slab		1	2.10	2.10	0.15	0.66		
	Parapet level.Columns:-		8	0.45	0.30	0.90	0.97		

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

A.E.E
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

							18.57	6121.79	113695.00
22	KSRB 4.2.11 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications. Specification No. KBS 4.1, 4.6								
	Chejja,s:-W	Sqm	3	1.80	0.45		2.43		
							2.43	515.34	1252.28
23	KSRB 4.2.11 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications. Specification No. KBS 4.1, 4.6								
	V	Sqm	Qty Not Operated				0.00		
							0.00	515.34	0.00
24	KSRB 4.9.2 : Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3								
		Tonne							
		Quantity Vide E-Bill					5.69		
							5.69	58000.00	330140.00
25	KSRB 4.9.2 : Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3								
		Tonne							
		Quantity Vide E-Bill					2.50		
							2.50	47000.00	117298.18
26	KSRB 5-14.1: Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications. KBS No.5.4,								
	Ground Floor Up To Lintel:- Long Walls	Sqm	2	2.25		2.10	9.45		
			2	3.10		2.10	13.02		
			2	3.05		2.10	12.81		
	Short Walls		2	5.60		2.10	23.52		
	Lintel To Tie Beam:- Long Walls		2	2.25		0.40	1.80		
			2	3.10		0.40	2.48		
			2	3.05		0.40	2.44		
	Short Walls		2	5.60		0.40	4.48		
	Staire Case Bottom Landing Support Wall		1	1.10		1.90	2.09		
	Staire case		1	3.50		0.95	3.33		
	Toilet Block Partition walls		1	2.85		2.10	5.99		
			3	1.00		2.10	6.30		
	Steps		2	0.35	0.25		0.68		
	Temple Side,Raising Wall		1	2.60		1.60	5.76		
							94.14		
	(-)Deductions								
	Main Door		1	1.50		2.10	3.15		
	W		5	1.50		2.10	0.00		

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

	DI		2	0.75		2.10	3.15		
							15.30		
							78.84	947.57	74702.00
27	KSRB 5-14.1: Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications. KBS No.5.4,								
	Parapet Walls:-Long Walls	Sqm	1	10.80		0.90	9.72		
			1	7.60		0.90	6.84		
			1	2.30		0.90	2.07		
	Short Walls		1	8.20		0.90	7.38		
			1	0.90		0.90	0.81		
			1	6.20		0.90	5.58		
	Compound Wall:-Back		1	11.00		1.20	13.20		
			1	0.90		1.20	1.08		
	Front		1	0.20		2.00	0.40		
			1	1.80		2.00	3.60		
			1	5.40		2.00	10.80		
	Temple Side Short Walls		1	3.60		3.00	10.80		
	Toilet Block Closing Wall		1	1.90		1.20	2.28		
							74.56	947.57	70651.00
28	KSRB 5-14.1: Providing and constructing load bearing wall with solid concrete blocks of size 400X150X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) 2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications. KBS No.5.4,								
	Temple Side Long Walls	Sqm	1	7.50		2.90	21.75		
			1	2.40		2.90	6.96		
			1	9.90		2.90	28.71		
							57.42	1079.16	61965.00
29	KSRB15-3.8 : Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications								
	External Plastering:-Long Walls	Sqm	2	9.80		3.00	58.80		
	Short Walls		2	6.60		3.00	39.60		
	Staire Case Bottom Landing Support Wall		2	1.10		1.90	4.18		
	Staire case		2	3.50		0.90	6.30		
	Toilet Block Partition walls		1	2.85		2.10	5.99		
			6	1.00		2.10	12.60		
							127.47		
	(-) Deductions:-D	0.50	1	1.50		2.10	1.58		
	W	0.50	5	1.50		1.20	4.50		
	D1	0.50	4	2.75		2.10	6.30		
							12.38		
							115.09		
		Limited To Schedule 'B' Qty					114.01	271.18	30917.25
30	KSRB15-3.9 : Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications								
	Compound Wall:-Back	Sqm	2	11.00		1.30	28.60		
			2	0.90		1.30	2.34		
	Front		2	0.20		2.00	0.80		
			2	1.80		2.00	7.20		
			2	5.40		2.00	21.60		
	Temple Side Short Walls		2	3.60		3.00	21.60		
	Toilet Block Closing Wall		2	1.90		1.30	4.94		
	Staire Case Bottom Landing Support Wall		2	1.10		1.90	4.18		
	Staire case		2	3.50		0.90	6.30		

Asst. Executive Engineer Yelahanka Sub. Divison (BBMP Ynk. Zn) Yelahanka, Bangalore

A.E.E

	Temple Side,Raising Wall		2	3.60		3.00	21.60		
							119.16	277.43	33058.56
31	KSRB15-3.8 : Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications								
	Parapet Walls:-Long Walls	Sqm	2	10.80		0.90	19.44		
			2	7.60		0.90	13.68		
			2	2.30		0.90	4.14		
	Short Walls		2	8.20		0.90	14.76		
			2	0.90		0.90	1.62		
			2	6.20		0.90	11.16		
	Sump Side Walls		4	2.10		2.10	17.64		
	Temple Side Long Walls	Sqm	1	7.50		2.90	21.75		
			1	2.40		2.90	6.96		
			1	9.90		2.90	28.71		
							139.86		
		Limited To Schedule 'B' Qty					100.70	271.14	27307.83
32	KSRB 15.3.2 : Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications .								
	Internal Plastering:-Hall	Sqm	2	9.50		3.00	57.00		
			2	6.20		3.00	37.20		
	Sump Inside Walls		4	1.65		2.10	13.86		
	Sump Top		1	1.65	1.65		2.72		
							110.78		
	(-)Deduction -D	0.50	1	1.50		2.10	1.58		
	W	0.50	5	1.50		1.20	4.50		
							6.08		
							104.71	233.78	24478.52
33	KSRB 15.3.2 : Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications								
	Roof Surface	Sqm	1	10.40	6.20		64.48		
							64.48	233.78	15074.13
34	KSRB15-3-14 : Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.								
	Cealing:-Hall	Sqm	1	9.50	6.20		58.90		
	Projection Roof		1	6.60	2.00		13.20		
			2	6.60	0.90		11.88		
	Center Beams		4	6.00		0.30	7.20		
			6	2.00		0.30	3.60		
	Staircase:-First Flight	Sqm	1	3.10	1.00		3.10		
	Landing		1	2.00	1.30		2.60		
	Second flight		1	1.80	0.90		1.62		
							102.10	233.78	23868.94
35	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of alll mateerial cost of labour and scaffolding etc. ,complete as per specification. Item No.15.106								
	Internal painting	Sqm	Quantity Vide Item NO-32				104.71		
			Quantity Vide Item NO-33				64.48		
			Quantity Vide Item NO-34				102.10		
							271.29		
		Limited To Schedule 'B' Qty					260.81	81.04	21136.04

C&E Ramyasree Asst. Executive Engineer Yelahanka Sub. Divison (BBMP Ynk. Zn) Yelahanka, Bangalore

A.E.E

36	KSRB 15-15.1 : Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. - with primer' .									
		Sqm								
	Internal painting		Quantity Vide Item NO-32					104.71		
			Quantity Vide Item NO-33					64.48		
								169.19		
			Limited To Schedule 'B' Qty					161.07	93.51	15061.66
37	KSRB 15-14.1 : Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications page no117 item no 15.49.1 . KSRB 15-14.1 : Extra over Item 15-14.1 for applying oil bound washable distemper on ceiling and / or sloping roof as per specifications.									
		Sqm								
	Ceiling		Quantity Vide Item NO-34					102.10		
			Limited To Schedule 'B' Qty					99.74	114.29	11399.28
38	KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer.									
		Sqm								
	External painting		Quantity Vide Item NO-29					114.01	105.98	12082.78
39	KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer									
		Sqm								
	Parapet Walls		Quantity Vide Item NO-31					139.86		
			Limited To Schedule 'B' Qty					91.70	4629.78	424550.83
40	Providing and laying Hassan Green / River Pink granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials,mortar,labour,curing etc ,complete as per Specification.									
	Staire Case 1st flight:-Treads	Sqm	13	0.75	0.25		2.44			
	Riser		13	0.75		0.15	1.46			
	Skirting		2	3.70		0.15	1.11			
	Landing		1	1.90	1.20		2.28			
	Skirting		1	1.90		0.15	0.29			
			1	1.20		0.15	0.18			
	2nd flight:-Treads		6	0.75	0.25		1.13			
	Riser		7	0.75		0.15	0.79			
	Skirting		1	1.80		0.15	0.27			
	Pedica		1	9.50		0.10	0.95			
	Staire case Bottom		1	1.80		0.10	0.18			
			1	3.50		0.10	0.35			
	Entrance Steps:-Treads		2	1.35	0.25		0.68			
	Riser		2	1.35		0.15	0.41			
							12.50	2750.00	34368.13	
41	KSRB 14.9-1: Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications Specification No. KBS 14.4,									

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP) Yelahanka Zone
Yelahanka, Bangalore

	Ground Floor:-Hall	Sqm	1	2.45	6.25		15.31		
			1	3.20	6.25		20.00		
			1	3.10	6.25		19.38		
							54.69	550.61	30111.48
42	Providing and fixing Vitrified glazed tiles of approved make,quality & colour of size 900 x 900 x 12 mm thick fixed on bed of 12mm thickcement mortar for flooring, skirting and jointed with neat cement slurrymixed with pigment to mach shade of tiles, including providing spacersat required interval and removing stains, including cost of all mateirals,mortar, labour, etc., Complete as per specification.								
	Ground Floor:-Hall	Sqm	1	9.40	6.15		57.81		
	Skirting:-		2	9.40		0.10	1.88		
			2	6.15		0.10	1.23		
							60.92		
	Door Skirting		1	1.50		0.10	0.15		
							60.77		
		Limited To Schedule 'B' Qty					60.48	1000.00	60480.00
43	Providing and laying flooring using prepolished, water cut/ gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to match shade of granite slabs include laying POP on finished surface,including cost of materials, labour charges, etc., complete as per specifications								
	Portica	Sqm	1	9.60	1.70		16.32		
	Front		1	11.20	4.80		53.76		
							70.08	3101.59	217359.43
44	Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey comb, voids,cracks / construction joints with cement slurry (1kg cement added in 10 ltr of water) added with 100gm of inorganic accelerator, followed by spraying of liquid biological modified alkaline earth silicates @ 0.40 ltr per sqm on whole surface to reduce the micro porosity and allowing it to dry, curing the surface for the silicates to penetrate deeper into the concrete and spraying waterproofing impregnate liquid containing silane and silanol linear copolymer @ 0.50 ltr per sqm and finally applying polymer slurry made out of cross linked acrylic / styrene / butadiene & cement in the ratio of 1:0.1, @0.50kg/sqm on the whole surface, including all labour charges tools and equipments, all complete as per the specification.								
	Terrace Area	Sqm	1	10.45	6.25		65.31		
			1	1.10	0.90		0.99		
			1	7.25	2.00		14.50		
			1	6.60	0.90		5.94		
							86.74		
		Limited To Schedule 'B' Qty					68.40		
		A)Up to125% of quantity					60.05	315.00	18915.75
		B)Above 125% of quantity					8.35	595.63	4974.00
45	KSRB 9-27.1 : Fixing of door frames in an existing opening including embedding frame in floor and walls after cutting masonary for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and downsize granite metal painting two coats of coal tar to sides of frame,making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour, complete as per specifications.								
	Ground Floor:--D	Nos	1				1.00		
							1.00	850.00	850.00
46	KSRB 9-27.1 : Fixing of door frames in an existing opening including embedding frame in floor and walls after cutting masonary for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and downsize granite metal painting two coats of coal tar to sides of frame,making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour, complete as per specifications.								
	Toilet Block Entry:-D1	Nos	1				1.00		

Asst. Executive Engineer
Yelahanka Sub- Divison
Yelahanka, Bangalore

							1.00	1100.25	1100.25
47	KSRB 9.4-2: Providing Honne wood frames of doors, windows, clerestory windows,ventilators and other frames , wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps),but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33								
	Ground Floor:--D	Cum	2	2.40	0.20	0.12	0.12		
			2	2.10	0.20	0.12	0.10		
							0.22	52000.00	11232.00
48	KSRB 9.4-2: Providing Honne wood frames of doors, windows, clerestory windows,ventilators and other frames , wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps),but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33								
	Toilet Block Entry-D1	Cum	2	0.90	0.12	0.10	0.02		
			2	1.80	0.12	0.10	0.04		
							0.06	58000.00	3758.40
49	KSRB 9.5-2 : Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34,								
	Ground Floor:--D	Sqm	1	1.50		2.10	3.15		
							3.15		
		A)Up to125% of quantity					2.36	4906.16	11590.80
		B)Above 125% of quantity					0.79	5347.10	4211.00
50	KSRB 9.5-2 : Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34,								
	Toilet Block Entry-D1	Sqm	1	0.90		1.80	1.62		
							1.62	3906.16	6327.98
51	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost ofmaterials, labour, complete as per specifications.								
		Sqm							
	Ground Floor:--D	2.25	1	1.50		2.10	7.09		
	Toilet Block Entry-D1	2.25	1	0.90		1.80	3.65		
							10.73		
		A)Up to125% of quantity					4.73	62.34	295.00
		B)Above 125% of quantity					6.01	109.84	660.00

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn.)
Yelahanka, Bangalore

52	Providing and fixing in position anodized aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame section of size 92 x31.75mm. With 1.3mm thick, bottom section weight 1.07 kg/m; and shutter comprising top and bottom section of size 40mmx18mm,1.25mm thick 0.417kg/m; shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc; and providing and fixing 5.5mm thick plain glass for shutters fitted with rubber beading aluminium sections anodised 12 to 15 microns, including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any rush and coated with greasy for non adhesion of mortor and other sticky materials.(this fixtures, labhour and HOM at machinery complete as per specifications.Using alluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder of approved quality.									
	W	Sqm	5	1.50		1.20	9.00			
							9.00	2500.00	22500.00	
53	Providing and fixing MS grill work for windows and ventilators weighing 21 kgs./ sqm. using MS flats or MS square bars or combination of MS flats and square bars as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat red lead primer & two coats synthetic enamel paint, cost of materials, fixtures, labour and HOM of machinery complete as per technical specification and as directed by the Engineer-in-Charge of work.with all lead & lift, loading & unloading and all other incidental charges etc.									
	W	Kg.s	5	1.50		1.20	9.00			
	Gate		1	1.20		1.20	1.44			
	Staircase Grill		1	2.70		0.75	2.03			
			1	0.20		0.75	0.15			
			1	3.60		0.75	2.70			
			1	1.90		0.75	1.43			
			1	1.50		0.75	1.13			
			1	3.30		0.75	2.48			
							20.34			
					20.34	21.00	427.14			
	Limited To Schedule 'B' Qty						413.91			
	A)Upto 125% of quantity						236.25	98.71	23320.00	
	B)Above 125% of quantity						177.66	107.58	19113.00	
54	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.									
		Sqm								
	W	2.25	5	1.50		1.20	20.25			
	Gate	2.25	1	1.20		1.20	3.24			
	Staircase Grill	2.25	1	2.70		0.75	4.56			
		2.25	1	0.20		0.75	0.34			
		2.25	1	3.60		0.75	6.08			
		2.25	1	1.90		0.75	3.21			
		2.25	1	1.50		0.75	2.53			
		2.25	1	3.30		0.75	5.57			
							45.77			
		Limited To Schedule 'B' Qty					44.35	98.71	4378.00	
55	Providing and fixing to wall, ceiling and floor, low densitypolyethylene pipes 6.00 kgf/sq cm working pressure **110mm outsidediameter** with special flange, compression type fittings, wall clips, makinggood the wall, ceiling and floor, including cost of all materials, labourcharges, HOM of equipments and testing complete as per specifications.									
	Rain Down Water Pipes	Mtr	4	3.60			14.40			
							14.40	509.57	7337.81	

C&RC
Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

56	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold watersupply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing ofpipes and fittings with one step CPVC solvent cement & the cost ofcutting chases & making good the same including testing of jointscomplete. (Concealed work including cutting chases and good the wallsetc.). **20mm nominal OD pipes**								
	Toilet Block	Mtr	1	18.00			18.00		
							18.00	266.11	4789.98
57	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold watersupply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing ofpipes and fittings with one step CPVC solvent cement & the cost ofcutting chases & making good the same including testing of jointscomplete. (Concealed work including cutting chases and good the wallsetc.). **25mm nominal OD pipes**								
	Toilet Block	Mtr	1	24.00			24.00		
							24.00	331.79	7962.96
58	Providing and fixing Nahani trap of approved make conforming to ISI specifications and construction of Cistern in M-15 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot) size 12.5cms x7.5cms								
		Each	2				2.00		
							2.00	322.73	645.46
59	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia								
		Each	2				2.00		
							2.00	169.86	339.72
60	Providing and fixing in position brass gate valve withC.I wheel of approved quality (screwed end) 25mm nominal boreincluding cost of all materials, labour and HOM of equipments with allleads complete as per specifications.								
		Each	1				1.00		
							1.00	508.44	508.44
61	KSRB 11-11.8 : Providing and fixing white vitreous china clay, surgeon type wash basin size 660 x 460 with a pair of 15 mm C.P. brass pillar taps with pair of elbow operated levers, C.I./M.S. brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour, curing complete as per specification. KBS 11.								
		Unit	2				2.00		
							2.00	5214.61	10429.22
62	KSRB 11-7.3 Providing and fixing **white vitreous china cly ,flat back lipped front urinal wash** basin of 430x260x350mm in the range of three 7.5 litres PVC automatic flushing cistern ,C.I /M.S brackets standards flush pipe and C.P brass spreaders ,with brass unions and G.I clamps painting of fittings and brackets ,cuttng and making good the wall and floor wherever required ,including cost of materials ,labour complete as per specifications.								
		No,s	1				1.00		
							1.00	6583.60	6583.60
63	KSRB 13-6.1-1 : Providing and fixing in position brass bib cock of approved quality 25 mm nominal bore including cost of all materials, labour and HOM of equipments with all leads, complete as per specifications. Specification No. KBS 13.2 2/13.3								
		Each	4				4.00		
							4.00	267.24	1068.96

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

64	KSRB 11-2 : Providing and fixing white vitreous china clay, water closet Orissa Pattern of size 580 x 440 mm with integral type footrest, 100mm S or P trap, 10 litre low level, P.V.C. flushing cistern (all are approved make) with fittings, C.I./M.S. brackets, 32 mm diameter flush pipe fittings and clamps, overflow arrangements with special and 25 mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour, curing complete as per specification. KBS								
		Pan	2				2.00		
							2.00	4783.17	9566.34
65	Providing and placing on terrace, polyethylene waterstorage tanks with manhole lid and suitable locking arrangements,making holes of suitable diameter for inlet, outlet and over flow pipes,including cost of all materials, labour, transport charges, HOM ofequipments and testing complete as per specifications.(For 1000 litre capacity)								
		Nos	1				1.00		
							1.00	7731.89	**7731.89**
	Electrifications								
66	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit /casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet.**Short Point Up to 3m.**								
		Point	4				4.00		
							4.00	209.70	838.80
67	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit /casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet.**Medium Point Above 3m-6m.**								
		Point	4				4.00		
							4.00	288.34	1153.36
68	Concealed Conduit System - Supplying heavy gauge PVC conduit pipe .....mm dia .....mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of unction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary **25mm Dia,2mm Thick.**								
		Rmtr	1	180.00			180.00		
							180.00	55.57	10002.60
69	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary **19/20mm Dia,2mm Thick.**								
		Rmtr	1	180.00			180.00		
							180.00	53.47	9624.60
70	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary **25mm Dia,2mm Thick.**								
		Rmtr	1	120.00			120.00		
							120.00	56.62	6794.40
71	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall **1-3 way**								
		Each	2				2.00		
							2.00	99.61	199.22

Asst. Executive Engineer
Yelahanka Sub. Division,
KBMP/Bangalore

72	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C C wall 4-5 way									
		Each	2				2.00			
							2.00	110.09		220.18
73	Supplying 6A flush type socket and 6 amp flush type SP switch either surface/flush mountinh in existing gang box or in 4mm thik plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wire as required as per IS 1293 and IS 3654. **6AMP 3/5 and Switch.**									
		No	2				2.00			
							2.00	138.40		276.80
74	Supplying and mounting 2 Nos, of 2 Way 6amps flush type switches either surface/flush mounted on existing gang box or in 4mm thick plastic sheet and mounted on a flusg mounted wooden box and wiring as per IS 1293									
		Each	2				2.00			
							2.00	157.28		314.56
75	Supply and fixing of bakelite D.P /socket/switch with/ without neon indicator over existing wood board or flush mounting in plastic plates/nitches as per IS 1293 and IS 3854.**16Amps Combined Switch and socket with indication.**									
		No	2				2.00			
							2.00	203.41		406.82
76	Electronic Stepped regulator.									
		No	2				2.00			
							2.00	157.28		314.56
77	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with lowconductor resistance single core in open or concealedsystem of wiring with specified IS-694 confirming to latestamendments.**1.5sqmm**									
		Rmtr	1	850.00			850.00			
							850.00	21.02		17867.00
78	Wiring for lighting / power circuit using one of FRLS PVCinsulated 1100V grade, multistrand copper wire with lowconductor resistance single core in open or concealedsystem of wiring with specified IS-694 confirming to latest amendments **2.5sqmm**									
		Rmtr	1	12.00			12.00			
							12.00	33.55		402.60
79	Supplying and fixing Metal Fan Box with Round Hook									
		Each	2				2.00			
							2.00	89.12		178.24
80	Suppiying and fixing of slim box Fitting ,made out of CRCA sheet metal body with locking type holder completely wired Excluding Ballast &Flouresent Tube. 1X4' Tube light Fitting									
		No.s	2				2.00			
							2.00	314.55		629.10
81	Supplying capacitor type ceiling fan complete with down rod blades shackle, canopies etc, for operation on 230 volts, 50 cycles. single phase AC supply conforming to ISS-374-1979 and with double ball bearing system 48" sweep (1200mm)									
		Each	2				2.00			
							2.00	2191.37		4382.74
82	Supplying and fixing hylum brand hand plastic sheet 3mm thick with necessary niches for fixing switches regulators etc , and fixing on existing wood or metal box using N.F screws.									
		Sqcm	1	4000.00			4000.00			
							4000.00	0.23		920.00

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)

83	Fixing a ceiling /wall mounting fan of all capacities and as types to the existing S hook together with supplying and fixing a 5 ampers ceiling rose, necessary length of 23 / 0 0076 inch PVC insulated twin twisted copper wire and wiring completely.									
		Each	2				2.00			
							2.00	145.74	291.48	
84	Supplying and fixing of Procelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washers etc., complete a)63 Amps.									
		Each	6				6.00			
							6.00	245.35	1472.10	
85	Supplying of 1.1 KV LT UG cable having aluminium conductor PVC extruded inner sheathed,galvanized, steel strip (except 2CX10Sqmm wire armoured) confirming to IS-3975:1990 (No. of strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A. a) 4 core 16 sqmm.									
		Mtr	1	25.00			25.00			
							25.00	147.21	3680.25	
86	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe on wall / on pole as required. In existing trench / duct. a) 6 sqm to 16 sqmm.									
		Mtr	1	25.00			25.00			
							25.00	11.32	283.00	
87	Digging of trench of 0.6 m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.									
	b) C.C. cutting	Mtr	1	18.00			18.00			
							18.00	222.28	4001.04	
88	Supplying and fixing miniature circuit breakes on existing C8 distribution boards using necessary ruing materials and wiring complete as -1-d-red ,2 Group 'A'.									
	d) 40-63Amps DP, Group A	Each	2				2.00			
							2.00	1146.01	2292.02	
89	Supplying and flung of class A (medium duty) GI pipe of wall thick ness not less than 3.25mm on pole/wall/drain crossing with necessary eclamping arrangements for UG cable of 1.1 KV class.									
	a) 40mm	Mtr	1	4.00			4.00			
							4.00	16.73	66.92	
90	Fabricating supplying and mounting MS box made out SWG sealable ea floor / wall mounting, fully weather proof with provision for bolter heat dissipation . provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with 'necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished ii-r approved colour enameled metal pan etc.. complete.									
	b)16 SWG	Each	1	4000.00			4000.00			
							4000.00	0.35	1400.00	
91	Supplying and fixing regular MCB distribution boards on wall/woodboard / flush mounting using reputed calmps. bead, nuts etc.. with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coaled painting etc. complete. II Double Door. .Group A.									
	a) 12Way TP &N	Each	2				2.00			
							2.00	5387.19	10774.38	
92	Supplying exhaust fan of 1440 RPM of 300mm (12") size was bracket blades complete for light duty suitable to operate on 230V 50Hz. AC.									
		Each	1				1.00			
							1.00	1782.45	1782.45	
93	Fixing one exhaust fan in the nitch already left in the wall with bolts and nuts and 5 amps. ceiling rose with sufficient length of 23/ 0.0076 inch PVC insulated twin core wire.									
		Each	1				1.00			

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

							1.00	431.98	431.98
94	Supplying and ruing cast Aluminium round or oblong type but head fitting with GI wire guard, glass cover with 15Watts 230V CFL lamp.								
		Each	2				2.00		
							2.00	998.17	1996.34
95	Supply of recess mounted rolling type LED square or round Down light 12 watts with 4/6W GU 10 LED Lamp Rib Fabricated from Die cast aluminum with white powder coated prewired to mains connector with suitable driver & having swiveling unit of aluminum die cast eye ball & LED Lamp position retained by circular wire spring 5 years Warranty against any manufacturing defect working under standard electrical condition.								
		Each	4				4.00		
							4.00	1958.60	7834.40
96	Supplying, fixing. wiring. earth electrode for grounding conduits. I C. cutouts and other r requirements on the meter board using 40rnm du 1.90 thick GL pipe 25 rob long buried in a pit ....The pa should be filled with equal proportion of salt and charcoal 150mm alround the pipe to complete depth. The connection from the pipe to the conduit etc. is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts. washers and checkouts etc. the pipe shall have 16 through holes of 122mm dia.								
		Each	2				2.00		
							2.00	2859.26	5718.52
97	Supplying box type suitable for 28W T5 single / twin Lamp 8 suspension mounted luminaire 8 optical reflector. Prewired with HF electronic Ballast. push fit type tamp holders holders 8 main connectors. Channel Cover shag be made of CRCA MS Sheet and finishing is done with stove enameled white with end caps made of engineering plastic 1x4' – 28 watts.								
		Each	4				4.00		
							4.00	1038.02	4152.08
98	Fixing all types and as capacities fluorescent/ false ceiling/ spot light/ CFL fitting indoor on the wan/ ceiling/ rafters/ girders using 23/ 0.0076 twin twisted PVC insulated wires, required nos of round blocks and camps. A) On wall/ ceiling/ rafter/ girders.								
		Each	4				4.00		
							4.00	102.75	411.00
								Sub Total Amount RS	2772776.04
								Add 12% of GST Charges RS	332733.12
								Grand Total RS	3105509.16

CERTIFICATE:

1) Certified that the Above work done is satisfactory completed.
2) Certified that the debries have been cleared to site.

Assistant Engineer
Ward No-02

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Sub Division
(BBMP Hrs.)
Yelahanka Sub Division
BBMP
Yelahanka, Bangalore

21/12/22

Bruhat Bengaluru Mahanagara Palike

BRUHAT BANGALORE MAHANAGARA PALIKE
YELAHANKA ZONE

PRE-MEASUREMENTS

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri.H S Palaksha Murthy,No:703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

JOB CODE NO:-003-21-000028

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri.H S Palaksha Murthy,No.703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Pre Measurement Taken On:- 25/01/2022

S. No	Description of work	Unit	No.	Measurements			Qty	Remarks
				L	B	D		
1	KSRRB M200-15.2 Dismantling of existing Structures like culverts,bridges,retaining walls and other structure comprising of masanry,cement concrete,wood work,steel work,including T&P and scaffolding wherever necessary,sorting the dismantled material,disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications.iii)Dismantling Stone Masanry,B Rubble stone masanry in cement mortar MORTH Specification No.202							
	Well	Cum	1	8.00	0.45	1.20	4.32	
							4.32	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No:703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Pre Measurement Taken On:- 28/03/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
2	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53 Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) MORTH Specification No. 305							
	Embankment Filling:-Well	Cum	1	2.00	2.00	6.10	24.40	
	Building Inside		1	6.00	2.40	0.30	4.32	
			1	6.00	3.20	0.30	5.76	
			1	6.00	3.10	0.30	5.58	
	Portica Area		1	9.40	1.80	0.30	5.08	
	Toilet Block Area		1	6.00	1.80	0.25	2.70	
			1	1.80	1.20	0.25	0.54	
	Front		1	11.40	4.80	0.20	10.94	
							59.32	
	(-)Sump Area		1	2.10	2.10	0.30	1.32	
							58.00	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No:703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Pre Measurement Taken On:- 02/02/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
3	KSRB 2-2 2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the exavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. Specification No. KBS 2.1(b) / 2.3.5							
	Footings:-	Cum	8	3.40	2.10	1.65	94.25	
	Foundations:-Long Walls		2	10.50	0.75	0.80	12.60	
	Short Walls		2	5.40	0.75	0.80	6.48	
			1	1.85	0.75	0.80	1.11	
	Sump		1	2.40	2.40	2.10	12.10	
	Staire Case Wall		1	3.50	0.60	0.60	1.26	
			1	1.90	0.60	0.60	0.68	
	Toilet Partition Walls		1	3.00	0.60	0.60	1.08	
			3	0.90	0.60	0.60	0.97	
	Compound Wall		1	11.20	0.60	0.60	4.03	
			1	0.70	0.60	0.60	0.25	
	Front		1	11.40	4.80	0.12	6.57	
	Temple surrounding		1	10.50	5.00	0.12	6.30	
							147.68	
	(-)Deductions For Footings :-		8	0.45	0.30	0.80	0.86	
							146.82	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri.H S Palaksha Murthy,No 703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040

Pre Measurement Taken On:- 08/02/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
4	KSRB 2 8 : Providing and Filling in foundation with granite / trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift complete as per specifications.							
	Footings:-	Cum	8	3.40	2.10	0.15	8.57	
							8.57	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri.H S Palaksha Murthy,No:703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Pre Measurement Taken On:- 12/02/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
5	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications.Specification No. KBS 4.1, 4.2							
	Footings:-	Cum	8	3.40	2.10	0.12	6.85	
	Foundations :-Long Walls		2	10.50	0.75	0.10	1.58	
	Short Walls		2	5.40	0.75	0.10	0.81	
			1	1.85	0.75	0.10	0.14	
	Staire Case Wall		1	3.50	0.60	0.10	0.21	
			1	1.90	0.60	0.10	0.11	
	Toilet Partition Walls		1	3.00	0.60	0.10	0.18	
			3	0.90	0.60	0.10	0.16	
	Flooring:-		1	6.00	2.40	0.12	1.73	
			1	6.00	3.20	0.12	2.30	
			1	6.00	3.10	0.12	2.23	
	Portica		1	9.40	1.80	0.10	1.69	
	Toilet Block Area		1	6.00	1.80	0.12	1.30	
			1	1.80	1.20	0.12	0.26	
	Flagging Concrete :-Right Side		1	7.80	0.60	0.10	0.47	
	Back Side		1	10.80	0.90	0.10	0.97	
	Front		1	11.40	4.80	0.12	6.57	
	Sump		1	2.40	2.40	0.10	0.58	
	Compound Wall		1	11.20	0.60	0.10	0.67	
			1	0.70	0.60	0.10	0.04	
							28.85	
	(-)Flooring Area Sump		1	2.10	2.10	0.10	0.44	
							28.41	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No 703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040

Pre Measurement Taken On:- 09/03/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
7	KSRB 5 2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerddressed in courses not less than 20 cms high, bond stones at 2m apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5.1.13							
	Foundations 1st footing.- Long Walls	Cum	2	10.35	0.75	0.35	5.43	
	Short Walls		2	5.55	0.75	0.35	2.91	
			1	2.00	0.75	0.35	0.53	
	2nd footing.- Long Walls		2	10.20	0.60	0.45	5.51	
	Short Walls		2	5.70	0.60	0.45	3.08	
			1	2.00	0.60	0.45	0.54	
	Staire Case Wall		1	3.50	0.60	0.45	0.95	
			1	1.90	0.60	0.45	0.51	
	Toilet Partition Walls		1	2.85	0.60	0.45	0.77	
			3	0.90	0.60	0.45	0.73	
	Compound Wall -		1	11.00	0.60	0.35	2.31	
			1	0.70	0.60	0.35	0.15	
	Basement.- Long Walls		2	10.05	0.45	0.20	1.81	
	Short Walls		2	5.85	0.45	0.20	1.05	
			1	2.00	0.45	0.20	0.18	
	Staire Case Wall		1	3.50	0.45	0.20	0.32	
			1	1.90	0.45	0.20	0.17	
	Toilet Partition Walls		1	2.85	0.45	0.20	0.26	
			3	0.90	0.45	0.20	0.24	
	Compound Wall -		1	11.00	0.45	0.20	0.99	
			1	0.75	0.45	0.20	0.07	
							28.50	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No:703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Pre Measurement Taken On:- 16/03/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
24	KSRB 4.9.2 : Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3							
	Footing,s Mat:- Stright Rods 12mm Dia (0.15c/c)	Tonne						
	Longer Rods	8	26	4.20	873.60			
		8	6	3.20	153.60			
	Shorter Rods	8	44	3.00	1056.00			
		8	6	2.10	100.80			
					2184.00	0.89	1943.76	
	Measurements Continued on:- 16/03/22							
	Column,s:-Main Rods -25mm Dia							
	Column,s	8	6	6.00	288.00			
					288.00	3.20	921.60	
	20mm Dia							
	Column,s	8	4	6.00	192.00			
					192.00	2.47	474.24	
	Stirrupps@ 8mm Dia(0.20c/c)							
		8	12	1.50	144.00			
		8	24	1.20	230.40			
					374.40	0.39	146.02	
	Sump:-Main Rods 12mm Dia (0.12c/c)							
	Outer Rods	1	18	6.30	113.40			
		1	36	2.70	97.20			
	Inner Rods	1	14	4.50	63.00			
		1	28	2.40	67.20			
	Cover Slabs	2	18	2.10	75.60			
					416.40	0.89	370.60	
	Distrubution Rods 10mm Dia (0.15c/c)							
	Alround Stirrupps	1	14	8.40	117.60			
		1	13	6.60	85.80			
	U' Bars	1	24	0.60	14.40			
	Cover Slabs	2	18	2.10	75.60			
					217.80	0.62	135.04	
	Measurements Continued on:- 23/03/22							
	Plinth Beam :-Top Rods 20mm Dia							
	Long Walls	2	4	10.80	86.40			
	Cross Walls	4	4	7.50	120.00			
					206.40	2.47	509.81	

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Pink. Zn)
Yelahanka, Bangalore

A.E.E

Bottom Rods 25mm Dia	2	4	10.80	86.40		
	4	4	7.50	120.00		
				206.40	3.20	660.48
Stirrup,s 8mm Dia (0.20 c/c)						
Long Walls	2	43	1.65	141.90		
Short Walls	4	28	1.65	184.80		
				326.70	0.39	127.41
28/03/22						
Lintel Beam :-Top& Bottom Rods 12mm Dia						
Long Walls	2	6	10.20	122.40		
Short Walls	2	6	7.00	84.00		
Toilet Block Partition walls	1	4	3.10	12.40		
	3	4	1.35	16.20		
				235.00	0.89	209.15
Stirrup,s 8mm Dia (0.20 c/c)						
Long Walls	2	42	0.75	63.00		
Short Walls	2	27	0.75	40.50		
Toilet Block Partition walls	1	14	0.75	10.50		
	3	5	0.75	11.25		
				125.25	0.39	48.85
Chejja,s:-Main Rods 12mm Dia (0.12c/c)						
W	3	15	1.35	60.75		
				60.75	0.89	54.07
Distrubution Rods 8mm Dia (0.15c/c)						
W	3	5	1.75	26.25		
				26.25	0.39	10.24
Staire case:-Main Rods 12mm Dia(0.12c/c) 25/04/22						
Staircase -First Flight	1	8	5.40	43.20		
Second flight	1	8	3.00	24.00		
				67.20	0.89	59.81
Distrubution Rods 8mm Dia (0.15c/c)						
Staircase:-First Flight	1	24	0.90	21.60		
Landing	1	11	1.95	21.45		
Second flight	1	12	0.90	10.80		
				53.85	0.39	21.00
						5692.06
						5.69

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

A.E.E

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No:703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Pre Measurement Taken On:- 26/04/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
25	KSRB 4.9.2 : Providing T M T bars Fe 500 steel reinforcement for R C C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications Specification No. KBS 4.6.3							
	Tie Beam :-Top Rods 20mm Dia	Tonne						
	Long Walls	2	6	10.80	129.60			
	Short Walls	1	6	7.50	45.00			
		3	6	9.50	171.00			
					345.60	2.47	853.63	
	Bottom Rods 16mm Dia	2	2	10.80	43.20			
		1	2	7.50	15.00			
		3	2	9.50	57.00			
					115.20	1.58	182.02	
	Stirrup,s 8mm Dia (0.20 c/c)							
	Long Walls	2	42	1.80	151.20			
	Short Walls	1	27	1.80	48.60			
		3	10	1.80	54.00			
					253.80	0.39	98.98	
	Roof:-Main Rods 10mm Dia (0.15c/c)							
	Alternative Crank Rods	11	1	12.20	134.20			
	Stright Rods :-	12	1	11.70	140.40			
	Tension Rods	46	2	2.00	184.00			
		46	2	1.50	138.00			
	Alternative Crank Rods	11	1	7.50	82.50			
	Stright Rods:-	12	1	7.50	90.00			
	Tension Rods	46	2	2.00	184.00			
		46	1	1.50	69.00			
	Supporting Chaires	35	1	1.50	52.50			
	Temple Surrounding:-Main Rods,-10mm Dia (0.10c/c)	1	104	4.80	499.20			
					1573.80	0.62	975.76	
	Distrubution Rods 8mm Dia (20c/c)							
	Stright Rods :-	19	1	8.50	161.50			
		8	1	6.60	52.80			
	Alternative Crank Rods	19	1	8.70	165.30			
		8	1	6.80	54.40			
	Tension Rods	54	1	1.50	81.00			
		38	1	1.50	57.00			
	Temple Surrounding -Distrubution Rods 8mm Dia (12c/c)	1	40	10.40	416.00			
					988.00	0.39	385.32	
							2495.71	
							2.50	

C&RC
Ramaiah
A.E.E

Assistant Engineer
Ward No-02

Ranasanjeevaiah
Assistant Executive Engineer
Yelahanka Sub Division
(BBMP West Zn)
BBMP
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No 703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040

Pre Measurement Taken On:- 01/04/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
8	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Specification No. KBS 2.9,							
		Cum	Quantity Vide Item No-03				146.82	
	(-)Deductions:-							
	Footings Base Boulders Filling -		8	3.40	2.10	0.15	8.57	
	Footing Base Concrete -		8	3.40	2.10	0.12	6.85	
	Footing Concrete -		8	3.40	2.10	0.45	25.70	
	Columns		8	0.45	0.30	0.90	0.97	
	Foundations -Long Walls		2	10.50	0.75	0.10	1.58	
	Short Walls		2	5.40	0.75	0.10	0.81	
			1	1.85	0.75	0.10	0.14	
	Staire Case Wall		1	3.50	0.60	0.10	0.21	
			1	1.90	0.60	0.10	0.11	
	Toilet Partition Walls		1	3.00	0.60	0.10	0.18	
			3	0.90	0.60	0.10	0.16	
	Foundations 1st footing.- Long Walls	Cum	2	10.35	0.75	0.35	5.43	
	Short Walls		2	5.55	0.75	0.35	2.91	
			1	2.00	0.75	0.35	0.53	
	2nd footing.- Long Walls		2	10.20	0.60	0.45	5.51	
	Short Walls		2	5.70	0.60	0.45	3.08	
			1	2.00	0.60	0.45	0.54	
	Staire Case Wall		1	3.50	0.60	0.45	0.95	
			1	1.90	0.60	0.45	0.51	
	Toilet Partition Walls		1	2.85	0.60	0.45	0.77	
			3	0.90	0.60	0.45	0.73	
	Compound Wall -		1	11.00	0.60	0.35	2.31	
			1	0.70	0.60	0.35	0.15	
							68.70	
							78.12	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri.H S Palaksha Murthy,No.703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Pre Measurement Taken On:- 05/04/22

S. No	Description of work	Unit	No.	Measurements			Qty	Remarks
				L	B	D		
9	Conveying the excavated earth, debries etc , with all lead and lifts including loading and unloading charges etc , complete as per the direction of the Engineer-in-charge							
		Cum						
				Quantity Vide Item No-01+03			151.14	
							151.14	
				(-) Filling Available soil			78.12	
							73.02	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No 703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Pre Measurement Taken On:- 16/02/22

S. No	Description of work	Unit	No.	Measurements			Qty	Remarks
				L	B	D		
10	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2,							
	Footings -F1	Sqm	16	3.40		0.45	24.48	
			16	2.10		0.45	15.12	
							39.60	

Assistant Engineer
Ward No-02

Ramanjeari
Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No 703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Pre Measurement Taken On:- 25/02/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
11	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for vertical surface such as walls at any thickness , including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specificaitons. Specification No. KBS 4 6 2,							
	Plinth Beam -Out Side Alround	Sqm	2	9.90		0.45	8.91	
			2	6.60		0.45	5.94	
	Interiors		2	6.00		0.45	5.40	
			2	2.40		0.45	2.16	
			2	6.00		0.45	5.40	
			2	3.20		0.45	2.88	
			2	6.00		0.45	5.40	
			2	3.10		0.45	2.79	
							38.88	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No 703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Pre Measurement Taken On:- 23/02/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
12	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc and Removal of form Work for columns, pillars, piers, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton. Specification No. KBS 4.6.2,							
	G F.-Columns.-Up To Plinth	Sqm	16	0.45		1.65	11.88	
			16	0.30		1.65	7.92	
	Up To Lintel		16	0.45		2.10	15.12	
			16	0.30		2.10	10.08	
	Up To Tie Beam		16	0.45		0.40	2.88	
			16	0.30		0.40	1.92	
	Up To Parapet		16	0.45		0.90	6.48	
			16	0.30		0.90	4.32	
	Sump.-Out Side Walls		4	2.10		2.40	20.16	
	In Side Walls		4	1.65		2.10	13.86	
							94.62	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

A.E.E

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No 703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040.

Pre Measurement Taken On:- 04/06/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
13	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaitons for heights more than 3 50m from ground level - 0 to 5 mtrs Specification No. KBS 4 6 2							
	Ground Floor:-Slab	Sqm	1	6.25	2.40		15.00	
			1	6.25	3.20		20.00	
			1	6.25	3.10		19.38	
	Right side projection		1	8.50	0.90		7.65	
	Left side projection		1	6.60	0.90		5.94	
	Portica		1	2.40	2.00		4.80	
			1	3.20	2.00		6.40	
	Sump		1	1.65	1.65		2.72	
							81.89	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri.H S Palaksha Murthy,No:703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040

Pre Measurement Taken On:- 04/06/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
14	KSRB 4-6.9 : Providing and removing centering, shuttering, strutting, propping etc , for edges of slabs and breaks in floors including cost of all materials,labour complete as per specifications. Specifications No. KBS 4.6.2,							
	Roof Alround -Hall	Sqm	2	10.80		0.15	3.24	
			2	8.60		0.15	2.58	
	Sump Cover Slab		4	2.10		0.15	1.26	
	Chamber		4	0.60		0.15	0.36	
							7.44	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No.703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040

Pre Measurement Taken On:- 19/03/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
15	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons.Specification No. KBS 4.6.2,							
	GF:-Lintel Beam:-Exterior of Long Walls	Sqm	2	9.90		0.20	3.96	
	Short Walls		2	6.60		0.20	2.64	
	Toilet Block Partition walls		2	2.85		0.20	1.14	
			6	1.05		0.20	1.26	
	Tie Beam:- Long Walls		2	9.90		0.30	5.94	
	Short Walls		2	6.60		0.30	3.96	
	Portica sides		6	2.00		0.30	3.60	
	Bottom		3	2.00	0.30		1.80	
	Interior of Long Walls		2	9.50		0.20	3.80	
	Short Walls		2	6.25		0.20	2.50	
	Tie Beam:- Long Walls		2	9.50		0.30	5.70	
	Short Walls		2	6.25		0.30	3.75	
	Center Beams		4	6.00		0.30	7.20	
	Bottom		2	6.00	0.30		3.60	
							50.85	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri.H S Palaksha Murthy,No:703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040

Pre Measurement Taken On:- 29/03/22

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Remarks
16	KSRB 4-6.11 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton. Specification No. KBS 4.6.2,							
	Stairecase:-First Flight	Sqm	1	3.70	1.20		4.44	
	Landing		1	2.00	1.50		3.00	
	Second flight		1	1.80	1.10		1.98	
							9.42	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

NAME OF WORK:- Construction of Samudaya Bhavan at Puttenahalli Colony in Chowdeshwari Ward No 02.

Agency:-Sri H S Palaksha Murthy,No:703,6th Main Road,4th cross,
Near Gandhi Park,Vijayanagara,Bangalore-560040

Pre Measurement Taken On:- 19/03/22

S. No	Description of work	Unit	No.	Measurements			Qty	Remarks
				L	B	D		
17	KSRB 4-6.10 :Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaiton. Specification No. KBS 4.6.2							
	Chejja,s.-W	Sqm	3	1.80	0.45		2.43	
	Sides Alround		3	1.80		0.10	0.54	
			6	0.45		0.10	0.27	
							3.24	

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division
BBMP